BRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Constructions of Open Air theatre in Ward No:07 in Byatarayanapura Assembly Constituency**
2	Estimate cost/Amount	Rs.250.00 Lakhs
3	Name of Contractor	Sri.S.D.Venkatesh Gowda
4	Amount of Contract	Rs.2,20,01,730.00
5	Agreement No	11/2021-22
6	No and date underwhich the Work order has been issued	11/2021-22 Dated:19-07-2021
7	Time Limit originally fixed for completion	9 Months
8	Date of Application by the contractor for granting extension	1/9/2022
9	Date of Receipt of application in the sub division office	1/9/2022
10	Extension granting if any:	
	From	1/9/2022
	To	30-04-2023
11	Work carried out by the contractor during the original period stipulated in contract	Nil - due to Non Handling over of site from BBMP
12	Work carried during the first period of extension	Nil
13	Work Carried out during and Extension	60%
14	Time now applied for	30-04-2023
15	Date of recommending time limit applied	30-04-2023
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	40%
18	Probable time required for completion of remaining work	30-04-2023
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work has been delay due to site problem and covid-19. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Asst Executive Engineer 9/12/23
Project Division, BBMP

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner